



# Parks & Recreation Storm Water Initiative Project Updates

July 1, 2009  
Volume 2, Issue 3

City of Cape Girardeau Parks & Recreation Department, 410 Kiwanis Drive, Cape Girardeau, Mo 63701  
[cityofcapegirardeau.org](http://cityofcapegirardeau.org) [dmuser@cityofcapegirardeau.org](mailto:dmuser@cityofcapegirardeau.org) (573)339-6340

## STORMWATER PROJECTS UPDATE

**LaSalle Basin Detention Basin Improvements** - Project completed April 2009.

**Lisa St. Basin Reconstruction** - Project completed in March 09.

**Howell Street Box Culvert Replacement** - Preliminary design review is expected in summer 2009. The construction time is not yet determined. This project is combined with Cape Rock Drive Box Culvert Project. Consideration for acquiring Federal Stimulus Funds may delay the bid date and construction.

**Arena Creek Alignment** - Preliminary design review is expected in summer 2009. Construction timing is not yet determined. Consideration for acquiring Federal Stimulus Funds may delay the bid date and construction.

**Janet at Margaret Drainage Improvements** - Preliminary design have been reviewed. Modifications are being made. Consideration for acquiring Federal Stimulus Funds may delay the bid date and construction.

**Dorothy Street Drainage Improvements** - Design will be done in house. Construction timing is not yet determined.

**Meriwether Tunnel Repairs** - Work will be done by city crews. Work has been delayed by unexpected problems in other parts of town. High river levels have also delayed action. A schedule for this project is not set at this time.

**Cape Rock at Scivally Park Box Culvert Replacement** - Preliminary design review is expected in summer 2009. The construction time is not yet determined. This project is combined with Cape Rock Drive Box Culvert Project. Consideration for acquiring Federal Stimulus Funds may delay the bid date and construction.

**Themis Street Box Culvert Replacement** - Bids were opened June 17, 2009. Construction will probably start in August 2009.

**Melrose Street Drainage Improvements** - Preliminary design documents have been reviewed. Modifications are being made. Project could bid in July 2009. Construction could start in September 2009.

**Beavercreek Drive Detention Basin** - Creek Study Report has been received and reviewed. The recommended action has been determined. Final engineering agreements are being prepared. Construction timing not yet set. This project is combined with the Breckenridge Bank Stabilization Project.

**Breckenridge Bank Stabilization** - Creek Study Report has been received and reviewed. The recommended action has been determined. Final engineering agreements are being prepared. Construction timing not yet set. This project is combined with the Beavercreek Basin Reconstruction Project.

## WHAT'S HAPPENING WITH THE PARKS & RECREATION PROJECTS

### JAYCEE MUNICIPAL GOLF COURSE



The Jaycee Municipal Golf Course Groundbreaking was held on June 15, 2009.



The Golf Maintenance Staff construct the new pump house as Oliphant Golf employees work on the new irrigation system and construction of the new greens.

### OSAGE COMMUNITY CENTRE & AQUATIC CENTER PROJECTS



Groundbreaking for the Family Aquatic Center and Osage Community Centre expansion was held on May 20, 2009

Jokerst Construction, Inc was awarded the bid for Phase I site work for the Aquatic Center and Osage Community Centre.

The Phase II construction portion of the project bids were opened on June 18, 2009 and the City Council awarded the bid on July 6<sup>th</sup> to Penzel Construction Company, Inc.



### A. C. BRASE ARENA RENOVATIONS

A. C. Brase Arena Groundbreaking was held on May 13, 2009.



The old air conditioner units and roof are being removed from the A. C. Brase Arena. Electrical upgrades are on schedule. Office additions are underway.

### NEW COMMUNITY CENTER

The groundbreaking ceremony was held on May 21, 2009 for the New Community Center.



### SHAWNEE PARK SPORTS COMPLEX

The groundbreaking for the Shawnee Park Sports Complex Expansion was held on May 21, 2009.



The bids for the New Community Center and Shawnee Park Sports Complex were over bid. The plan will be modified and rebid.

### PARKS DEVELOPMENT

Indian Park new playground is being prepared.



The Parks Division Maintenance Building expansion is underway.



### WALKING/BIKING TRAIL

Work is progressing on the Riverfront Trail extension.

### CENTRAL MUNICIPAL POOL

The renovation project is scheduled for next summer after the Aquatic Center is completed.

### ARENA PARK BALLFIELDS RENOVATIONS

The Arena Park Ballfield Maintenance Building is near completion. The bid phase will begin soon on new lighting and fencing.

