



# Parks & Recreation Storm Water Initiative Project Updates

April 1, 2009  
Volume 2, Issue 2

City of Cape Girardeau Parks & Recreation Department, 410 Kiwanis Drive, Cape Girardeau, Mo 63701  
[cityofcapegirardeau.org](http://cityofcapegirardeau.org) [dmuser@cityofcapegirardeau.org](mailto:dmuser@cityofcapegirardeau.org) (573)339-6340

## STORMWATER PROJECTS UPDATE

**LaSalle Basin Detention Basin Improvements** - Rain gauge monitoring was added to the project. All work should be complete in April 2009.

**Lisa St. Basin Reconstruction** - Project completed in March 09.

**Howell Street Box Culvert Replacement** - Design Engineering agreement approved by City Council in March 2009. Preliminary design review is expected in early summer 2009. The construction time is not yet determined. This project is combined with Cape Rock Drive Box Culvert Project.

**Arena Creek Alignment** - Design Engineering agreements approved by City Council in March 2009. Preliminary design review is expected in early summer 2009. Construction time is not yet determined.

**Janet at Margaret Drainage Improvements** - Delivery of preliminary design is expected in April 2009. Construction expected in summer 2009.

**Dorothy Street Drainage Improvements** - Design will be done in house. Construction timing is not yet determined.

**Meriwether Tunnel Repairs** - Work will be done by city crews. Work has been delayed by unexpected problems in other parts of town. A schedule for this project is not set at this time.

**Cape Rock at Scivally Park Box Culvert Replacement** - Design Engineering agreements approved by City Council in March 2009. Preliminary design review is expected in early summer 2009. The construction time is not yet determined. This project is combined with Howell Street Box Culvert Project.

**Themis Street Box Culvert Replacement** - Design Engineering agreements approved by City Council in March 2009. Design work is expected to be complete in June 2009. Construction expected to begin July 2009.

**Melrose Street Drainage Improvements** - Delivery of preliminary design is expected in April 2009. Construction expected in Summer 2009.

**Beaver Creek Drive Detention Basin** - Engineering agreements approved by City Council in March 2009. Creek Study Report is expected to be delivered in June 2009. Construction timing not yet set. This project is combined with the Breckenridge Bank Stabilization Project.

**Breckenridge Bank Stabilization** - Engineering agreements approved by City Council in March 2009. Creek Study Report is expected to be delivered in June 2009. Construction timing not yet set. This project is combined with the Beaver Creek Basin Reconstruction project.

## WHAT'S HAPPENING WITH THE PARKS & RECREATION PROJECTS

### JAYCEE MUNICIPAL GOLF COURSE

The second bid on the golf course construction bid came under bid. There were nine bidders and the lowest bid went to Oliphant Golf Inc.

The staff will remove the trees, pour the cart paths, install the wet well, irrigation pump and well house.

The contract went before the City Council on April 6, 2009 for their approval. The contractor will be on site in May setting up and starting on the irrigation portion of the project. October 15, 2009 is the substantial completion date.



The Golf Division Staff has removed some trees necessary for renovation of the golf course.



## A. C. BRASE ARENA RENOVATIONS

The bids for the A. C. Brase Arena renovation closed on March 17<sup>th</sup> under bid and all projects are included. Zoellner Construction was the low bidder. The contract went before the City Council on April 6, 2009 for their approval. This project is scheduled for completion by August 15, 2009.



A. C. Brase Arena Renovations Project pre-construction meeting held on April 8, 2009

## PARKS DEVELOPMENT

The maintenance building for Park Maintenance has been bid out and Sides Construction had the low bid. The Park Division staff will do the concrete work.

The Indian Park shelter and playground has been bid out and in-house construction has begun.



Parks Division Staff constructing Indian Park shelter.

## NEW COMMUNITY CENTER

The new community center bid openings will be in late April or early May.

## CENTRAL MUNICIPAL POOL

Project will be bid out next summer after the Aquatic Center is completed.

## WALKING/BIKING TRAILS

Work is progressing on the Riverfront Trail extension.

## ARENA PARK BALLFIELDS RENOVATIONS

The maintenance building for the Arena Park Ball fields has been bid out and Sides Construction was the low bidder. The staff will do the concrete work. Construction is to begin in May.

## SHAWNEE PARK SPORTS COMPLEX

Shawnee Park Sports Complex bid opening for maintenance building has been bid out. Sides Construction had the low bid and the parks division staff completed the concrete work on Friday, April 17<sup>th</sup>.

The Shawnee Park Sports Complex addition will be bid out in late April or early May.

## OSAGE COMMUNITY CENTRE AND AQUATIC CENTER PROJECTS

Bids documents are available for the Phase I site work for the Aquatic Center and Osage Community Centre. The closing date for the bids is May 1, 2009.

The Phase II construction portion of the project will be bid out in early May 2009.