



Parks & Recreation Storm Water Initiative Project Updates

September 2010
Volume 3, Issue 3



City of Cape Girardeau Parks & Recreation Department, 410 Kiwanis Drive, Cape Girardeau, Mo 63701
cityofcapegirardeau.org dmuser@cityofcapegirardeau.org (573)339-6340

STORMWATER PROJECTS UPDATE

- LaSalle Basin Detention Basin Improvements** - Project completed April 2009.
- Lisa St. Basin Reconstruction** - Project completed in March 09.
- Howell Street Box Culvert Replacement** - Preliminary design is in process. The construction time is not yet determined. This project is combined with Cape Rock Drive Box Culvert Project. Consideration for acquiring Federal Stimulus Funds may delay the bid date and construction.
- Arena Creek Alignment** - Final design is complete. Construction timing is not yet determined. Consideration for acquiring Federal Stimulus Funds may delay the bid date and construction.
- Janet at Margaret Drainage Improvements** - Project design complete. Easement acquisition process is underway. Consideration for acquiring Federal Stimulus Funds may delay the bid date and construction.
- Dorothy Street Drainage Improvements** - Design is complete. Work will be done by City Crews. Tentative construction time is fall 2010.
- Merriwether Tunnel Repairs** - Work will be done by City Crews. This project should be done in 2010.

- Cape Rock at Scivally Park Box Culvert Replacement** - Preliminary design is in process. The construction time is not yet determined. This project is combined with Howell Street Box Culvert Project. Consideration for acquiring Federal Stimulus Funds may delay the bid date and construction.
- Themis Street Box Culvert Replacement** - Project Completed October 2009.
- Melrose Street Drainage Improvements** - Original project design complete. Easement acquisition process underway. Necessary design changes will likely delay construction.
- Beavercreek Drive Detention Basin** - Final engineering design is complete. Wetland permit process is almost complete. Easements being processed. Expect construction to begin January 2011. This project is combined with the Breckenridge Bank Stabilization Project.
- Breckenridge Bank Stabilization** - Final engineering design is complete. Wetland permit process is almost complete. Easements being processed. Expect construction to begin January 2011. This project is combined with the Beavercreek Basin Project.

WHAT'S HAPPENING WITH THE PARKS & RECREATION PROJECTS

CAPE SPLASH FAMILY AQUATIC CENTER



Over 100,000 adults and children of all ages have enjoyed Cape Splash since opening day - May 29, 2010. The family aquatic center will close for it's first season on September 6, 2010.



COMPLETED

The new large meeting room is ready for it's first rental of approximately 280 in attendance.

OSAGE CENTRE PROJECT



The fitness room is completed and the patrons are excited as they try out the new equipment and use the walking track.

SHAWNEE PARK SPORTS COMPLEX

CENTRAL MUNICIPAL POOL



The soccer concession building and playground equipment are near completion for the fall season.

Arizon Structures has been contracted for replacement of the fabric air supported structure and replacement of the mechanical systems. Penzel Construction is currently painting the basin of the pool in preparation prior to replacement of the air structure.

PARKS DEVELOPMENT

Indian Park, the 2009 Parks Development Project

COMPLETED



New Playground



New Shelter

BIKING TRAIL

The new softball concession building will be completed following the soccer concession building.



The land acquisition is completed along the biking trail leading to Cape County Park. Construction has begun.



SHAWNEE PARK CENTER

ARENA PARK BALLFIELDS RENOVATIONS



The steel framing is highly visible now at the intersection of Hwy 74 and West End Boulevard as Denali Construction proceeds with the construction of Shawnee Park Center.



Completion of Arena Park Sports Complex Phase I - New fence and lights for Fields #4, 5, 6, 9 & 10. Ribbon Cutting Ceremony will be held on Thursday, September 2, 2010 at 11:00 a.m.

JAYCEE MUNICIPAL GOLF COURSE

A. C. BRASE ARENA RENOVATIONS



COMPLETED ✓

The golf course has been very active with over 10,000 rounds played since re-opening on June 11, 2010.



COMPLETED ✓

